COMPLETION REPORT

1	Name of the work	Improvements and Construction of CC Road and drain at Dhaneshwari road in Ward No. 15
2	Sanctioned Estimate No. & Date	EE/DD/TS 241/14-15 16-2-15
3	Head of Account which is chargeable	P. 2415
4	Instrument Order NO. & Date	308/14-15 D: 25-3-15
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB 4142 P. 314 to 319
8	Check Measurement of the Asst	MB 4142 Page 314-319
9	Name of the office/official in charge of the work	H.M. Parameshwarappa
10	a) Asst. Eng/junior Eng	H.M Parameshwarappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15,10,000=00	1508640 =00	—	1360 =00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ